

# Beleura Private Hospital

## Development Update # 3 November 7<sup>th</sup> 2011



The relocation of Flinders ward to its shared location with Orchard Ward has enabled works to begin to refurbish the first floor in readiness for new guests. The works will take several weeks and cannot be finalised until the Day Infusion Service relocates into its new facility to be built in Orchard Ward.

You can expect to see Steve Baxter [pictured left] around the hospital for the next few months. As site manager, Steve will supervise the development project at Beleura up to completion and handover.

Site sheds are in place and preparatory work has begun. During this week, asbestos will be removed from the outside of the Nepean Wing. It will be bagged and disposed of by licensed asbestos remover. Air will be monitored throughout the process and staff and visitors are asked to remain outside the exclusion zone during these works. Please take note of the signage.

The timetable for the project has been reviewed and revised; some of the key milestones are summarised below:

- Operating Room / CSSD redevelopment completion end of May 2012 – many stages are planned for the OR redevelopment so that surgery can continue throughout the project. Temporary change and dining facilities for will be installed on site mid November
- New Orchard Ward 25 bed block completion end of April 2012
- Eliza and Flinders ward refurbishment completion end of July 2012
- Day Infusion Service Centre completion early June 2012

As dates may change during the project, updates to milestones will be made available through future bulletins. We apologise for any inconvenience, especially to car parking arrangements throughout the redevelopment project.



### **Greg Hall**

**Chief Executive Officer** on behalf of the Executive Management Team.

I:\Business Development\2-Department\Capital Planning\Beleura\Information memos